COMPLETION REPORT

1	Name of the work	Improvements to Footpath 8th Cross road of Santhoshnagara, in Ward No. 13, Shettyhalli Sub- Division
2	Sanctioned Estimate No. & Date	EE/00/TS/099/14-15 Date 29/10/2014
3	Head of Account which is chargeable	P1771
4	Instrument Order NO. & Date	EE/00/WO/337/14-15
5	Name Of Contractor	Sri. NAGARAJA HOSUR, No. 133, 1st Main, 14th Cross, Soundarya Layout, Siddenahalli, Bangalore.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	2253/14-15 Pg :- 225228 to 5253
8	Check Measurement of the Asst	2253/14-15 Page - 225228 - 53
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Nagabhushan. G
	b) Asst. Exe Engineer	Jayalingappa. R

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
18.00 Lakhs	Rs. 16, 70, 968 = 00	—	129032=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

15/6/15
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ